



Public Protection Cabinet  
 Department of Housing Buildings and Construction  
 Division of Plumbing  
 500 Mero St, 1<sup>st</sup> Fl  
 Frankfort, KY 40601  
 502-573-0397

## Underground Installation Virtual Inspection Checklist

### General Information:

Journeyman plumbers signature:	_____
Journeyman license number:	J _____
Date of test:	_____
Permit number:	_____
Address of installation:	_____
Type of construction:	Single Family: ___ Multi Family: ___ Commercial: ___

### Installation Material for Waste:

Type of material used:	PVC: ___ ABS: ___ PVC Foam Core/Cellular Core: ___ ABS Foam Core/Cellular Core: ___ Cast Iron (No Hub): ___ Cast Iron (Hub): ___ Copper L or K: ___ (Other Material Type) _____
Building drain size:	_____ inch

### Installation Methods:

4" Grillage on top, bottom and both sides:	Yes: ___ No: ___
Confirmed no piping installed horizontally within the concrete pour:	Yes: ___ No: ___
Proper fittings and materials installed: (Ex: Directional flow, etc.)	Yes: ___ No: ___
Pitch on pipe no less than 1/8" per foot	Yes: ___ No: ___
Confirmed water closets with flush rate less than 1.6 gallons are not on a cross/double tee:	Yes: ___ No: ___

### Testing of material for Waste:

Type of test:	Air: ___ Water: ___
If air, what pressure:	_____ PSI

### Installation Material for Water:

Type of material used:	Copper: ___ CPVC: ___ PEX: ___ Other: ___ (Other Material Type) _____
Main pipe size:	_____ inch

**Testing of material for Water:**

Type of test?	Air: _____ Water: _____
If air, what pressure?	_____ PSI

**Protection of Water Piping:**

Properly protected water piping:	Yes: _____ No: _____
Protective material made of proper material: Which material:	Yes: _____ No: _____ _____

**Miscellaneous:**

Trap primers installed properly to floor drains where required:	Yes: _____ No: _____
---	----------------------