



Public Protection
 Department of Housing, Buildings & Construction
 Manufactured Housing Section
 101 Sea Hero Road, Suite 100
 Frankfort, Kentucky 40601-5412
 (502) 573-1795 Fax: (502) 573-1059



RELEASE FOR DELIVERY

Name of Homeowner(s): _____ Phone #: (____) ____ - _____

Address for Delivery: _____ City: _____

County: _____ State: _____ Zip: _____

Retailer: _____ Phone #: (____) ____ - _____

Address of Origin: _____ City: _____

County: _____ State: _____ Zip: _____

Site Preparation:

- | | |
|---|------------------|
| 1) Properly graded to divert water from under house? | Yes ____ No ____ |
| 2) Have vegetation and organic materials been removed from under the piers? | Yes ____ No ____ |
| 3) Can the house be safely delivered, i.e. all low hanging limbs, bushes, etc. removed? | Yes ____ No ____ |
| 4) Have efforts been made to provide water drainage from home (if applicable)? | Yes ____ No ____ |
| 5) Is home located on undisturbed soil or 90% compacted if fill dirt? | Yes ____ No ____ |

Foundation Construction:

- | | |
|--|------------------|
| 1) Has the homeowner received footer/foundation design? | Yes ____ No ____ |
| 2) Perimeter footing to proper depth? | Yes ____ No ____ |
| 3) Will the perimeter footers be back filled? | Yes ____ No ____ |
| 4) Footing under I-Beam to proper depth? | Yes ____ No ____ |
| 5) Does concrete meet the minimum of 3000psi verified by invoice from concrete hauler? | Yes ____ No ____ |
| 6) Is concrete to minimum of 8"? | Yes ____ No ____ |
| 7) If strip footers, are they poured correctly? | Yes ____ No ____ |
| 8) If solid slabs, does it meet minimum requirements? | Yes ____ No ____ |

Final Assessment:

- | | |
|--|------------------|
| 1) Have all the minimum requirements been met? | Yes ____ No ____ |
|--|------------------|

If no is checked, list deficiencies below:

Inspector's signature: _____ Date: _____

Post Installation:

- 1) Does the dryer vent extend to the exterior of the home? Yes _____ No _____
- 2) Are gutters and downspouts in place? Yes _____ No _____
- 3) Is polyvinyl on ground if required? Yes _____ No _____
- 4) Has the home been underpinned? Yes _____ No _____
- 5) If underpinned, does ventilation meet manufacturer requirements? Yes _____ No _____
- 6) Is the final grading adequate to keep water from accumulation or running under the home? Yes _____ No _____

Comments: _____

Inspector's signature: _____ Date: _____

CONSUMER NOTICE: A POST- INSTALLTION INSPECTION IS VERY IMPORTANT. FAILURE TO MEET THESE REQUIREMENTS MAY AFFECT THE SAFETY OF YOUR HOME AND ADVERSELY AFFECT OR EVEN VOID THE WARRANTY ON YOUR HOME.

