



Public Protection Cabinet  
 Department of Housing Buildings and Construction  
 Division of Plumbing  
 500 Mero St, 1<sup>st</sup> Fl  
 Frankfort, KY 40601  
 502-573-0397

## Rough-In Installation Virtual Inspection Checklist

**General Information:**

Journeyman plumbers signature:	_____
Journeyman license number:	J _____
Date of test:	_____
Permit number:	_____
Address of installation:	_____
Type of construction:	Single Family: ___ Multi Family: ___ Commercial: ___

**Installation Material for Waste:**

Type of material used:	PVC: ___ ABS: ___ PVC Foam Core/Cellular Core: ___ ABS Foam Core/Cellular Core: ___ Cast Iron (No Hub): ___ Cast Iron (Hub): ___ Copper DWV: ___ (Other Material Type) _____
Building drain pipe size:	_____ inch
Proper installation methods used following manufacturer recommendations:	Yes: ___ No: ___

**Installation Methods:**

Pitch on pipe no less than 1/8" per foot:	Yes: ___ No: ___
Proper fittings installed: (Ex: Directional flow, etc.)	Yes: ___ No: ___
Proper hangers and spacing of the hangers:	Yes: ___ No: ___
Proper flashings installed:	Yes: ___ No: ___
Confirmed water closets with flush rate less than 1.6 gallons are not on a cross/double tee:	Yes: ___ No: ___

**Drain Waste and Vent Testing:**

Type of test:	Air: ___ Water: ___
If air, what pressure:	_____ PSI

**Installation Material for Water:**

Type of material used:	Copper: ___ CPVC: ___ PEX: ___ Other: _____
Proper installation methods used following manufacturer recommendations:	Yes: ___ No: ___

**Installation Methods:**

Main supply control valve full port and accessible within occupied space:	Yes: _____ No: _____
Is a drip or drain valve provided to drain system completely:	Yes: _____ No: _____
Are all water pipes protected from freezing:	Yes: _____ No: _____
Proper hangers and spacing of the hangers:	Yes: _____ No: _____
When using PEX, were proper distances kept for recessed lighting, metallic flue piping, petroleum based products, etc.	Yes: _____ No: _____
Trap primers installed properly to floor drains and where only T&P valve discharge into open receptacles.:	Yes: _____ No: _____
In residential use, are hose bibbs installed in front and rear of home with a shutoff valve:	Yes: _____ No: _____
Pressure balance valve utilized on all shower and tub/shower Combinations:	Yes: _____ No: _____

**Water Pipe Testing:**

Type of test:	Air: ____ Water: _____
If air, what pressure:	_____ PSI